



Monthly Update

March 2024

Lee and Penny Anderson Arena

University of St. Thomas, St. Paul, MN



Executive Summary – Key Highlights

During the month of March our trade partners have been helping the Ryan team make rapid progress on the University of St. Thomas campus. Bolander has been working on demolition of McCarthy gym, Service Center, removal of demolition material, excavating crane foundation, excavation of footing/foundations. Ryan Self Perform has mobilized onsite for laying out footings and foundations, pouring crane pad. Gephart has completed medium voltage electrical relocations. Horwitz has completed steam line and chiller line relocation.

UPCOMING EVENTS/MILESTONES

- ***Footing and Foundations (aux ice rink)***
- ***Reinstate the egress stairs on the north side of Grace Hall***
- ***Complete tower crane install***
- ***Haul out remaining demolition material***
- ***Structural Precast Walls, erection of elevator shaft, CMU stair shafts***






Executive Summary – Key Highlights

IN PROGRESS EVENTS/MILESTONES

- ***Erect Tower Crane***
 - *Switch Gear for Crane power
- ***Footings and Foundations (Service level)***
- ***Removal of remaining McCarthy/Service center debris***
- ***Underground plumbing + electrical***
- ***Installing temporary power for construction site (in progress)***



Sustainability – Timeline





Sustainability – Construction & Demo Waste


Summary of Materials	Monthly Tons	% Recycled	Tons to Date	% Recycled
Total Waste Removed	11.42		56.01	
Total Waste Landfilled	2.82	24.71%	13.83	24.69%
Total Waste Recycled	8.60	75.29%	42.18	75.31%



Demolition of McCarthy Gym




Demolition of Service Center





McCarthy Gym Demolition



McCarthy Gym Demolition






Working slab for crane pad being poured



Reinforcing install for crane pad





Forming Crane Pad





Overview of site, taken from Schoenecker Center



Overview of site, taken from Schoenecker Center





ALL FOR THE COMMON GOOD